

City of Hendersonville, Tennessee
Walton Ferry Elementary School and Hawkins Middle School
Safe Routes To School (SRTS)
Hendersonville - Sumner County, Tennessee
TDOT PIN: 117002.00

Project Activity	Date Completed	Date Anticipated to Complete
Preliminary Engineering Phase - Completed by TDOT		
Notice to Proceed - Design Phase (Effective Date 9/19/2012)	9/19/2012	
Consultant Contract Executed by City of Hendersonville	4/4/2013	
Conduct Field Survey	4/19/2013	
Begin agreement process with USACE	6/27/2013	
US Army Corps of Engineers Agreement with City of Hendersonville	11/11/2013	
Submit Preliminary/Right-of-Way Plans to TDOT for Review	11/13/2013	
Letters and plans sent to all known utilities	11/14/2013	
TDOT begins process to obligate Right-of-way funds	1/13/2014	
Submit Construction Plans, Cost Estimate, and Bid Documents		1/27/2014
Prepare Permit Sketches/Apply for Permits or Waiver		2/10/2014
Submit Final Construction Plans, Cost Estimate, Bid Documents, and Advertisement		2/10/2014
Receive Permits or Waiver		3/3/2014
Receive Utilities and Right-of-way Certification		4/7/2014
Notice to Proceed - Construction Phase		4/28/2014
Advertise Project for Bids		5/4/2014
Public Bid Opening		5/26/2014
Review Bids, Recommend Contractor, and TDOT Concurrence		6/11/2014
Contractor Contract Executed by City and Pre-Construction Meeting		6/13/2014
Contractor given Notice to Proceed with Construction by City of Hendersonville		6/18/2014